

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	190 m3
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	190 m3
Slab no.:	PCC concreting	PO Nos.	74599	C. Actual quantity poured:	144 m3
Requisition nos.:	68734	Supplier:	Cemex infra	D. Difference (C-A):	46 m3
Sign of security	<i>Amir</i>	Sign of Admin	<i>Lele</i>	Sign of Project manager	<i>Rajendra</i>
Date	03/03/21	Date	03/03/21	Date	03/03/21


Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight ((@) 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward mc.	MFN No.
1.	08.02.2021	11:45	6m3	4639	14400	14510	250	1690	89194
2.	08.02.2021	11:25	6m3	4638	14400	13620	780	1689	89195
3.	08.02.2021	11:10	6m3	4637	14400	14460	60	1688	89196
4.	08.02.2021	10:40	6m3	4636	14400	14650	250	1687	89197
5.	08.02.2021	10:15	6m3	4635	14400	14540	140	1686	89199
6.	08.02.2021	09:58	6m3	4634	14400	14410	10	1685	89200
7.	08.02.2021	09:40	6m3	4633	14400	14410	10	1684	89201
8.	08.02.2021	09:25	6m3	4632	14400	14410	10	1683	89202
9.	08.02.2021	09:00	6m3	4631	14400	14570	170	1682	89203
10.	08.02.2021	15:55	6m3	4630	14400	14220	180	1675	89204
11.	08.02.2021	12:20	6m3	4627	14400	14840	440	1673	89209
12.	05.02.2021	23:22	6m3	4621	14400	15270	870	1666	89244
13.	05.02.2021	23:11	6m3	4620	14400	14950	550	1665	89245
14.	05.02.2021	22:54	6m3	4619	14400	15080	680	1664	89246
15.	05.02.2021	22:44	6m3	4618	14400	14790	390	1663	89247
16.	05.02.2021	09:17	6m3	4617	14400	14490	90	1662	89250

17.	05.02.2021	09:00	6m3	4616	14400	14490	90	1661	89251
18.	05.02.2021	20:38	6m3	4615	14400	14820	420	1660	89252
19.	05.02.2021	20:26	6m3	4614	14400	14730	330	1659	89253
20.	05.02.2021	20:06	6m3	4613	14400	14810	410	1658	89254
21.	06.02.2021	01:46	6m3	4625	14400	14240	160	1670	89213
22.	06.02.2021	01:35	6m3	4624	14400	15060	660	1669	89214
23.	06.02.2021	01:24	6m3	4623	14400	15440	1040	1668	89215
24.	06.02.2021	01:12	6m3	4622	14400	14350	50	1667	89323
Total:			144m3		345600	322260	8040		
Remarks:	We have raised Requisition No 68734 and PO 74599 190M3 ordered & 144m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weights as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

+RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	190m ³
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	190m ³
Slab no.:	Raft PCC concreting	PO Nos.	74599	C. Actual quantity poured:	150m ³
Requisition nos.:	68734	Supplier:	Cemex infra	D. Difference (C-A):	40m ³
Sign of security		Sign of Admin		Sign of Project manager	
Date	9/6/21	Date	9/6/21	Date	9/6/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	08.02.2021	11:45	6m ³	4613	14400	14510	250	1690	89194
2.	08.02.2021	11:25	6m ³	4614	14400	13620	780	1689	89195
3.	08.02.2021	11:10	6m ³	4615	14400	14460	60	1688	89196
4.	08.02.2021	10:40	6m ³	4616	14400	14650	250	1687	89197
5.	08.02.2021	10:15	6m ³	4617	14400	14540	140	1686	89199
6.	08.02.2021	09:58	6m ³	4618	14400	14410	10	1685	89200
7.	08.02.2021	09:40	6m ³	4619	14400	14410	10	1684	89201
8.	08.02.2021	09:25	6m ³	4620	14400	14410	10	1683	89202
9.	08.02.2021	09:00	6m ³	4621	14400	14570	170	1682	89203
10.	08.02.2021	15:55	6m ³	4622	14400	14220	180	1675	89204
11.	08.02.2021	12:20	6m ³	4624	14400	14840	440	1673	89209
12.	05.02.2021	23:22	6m ³	4627	14400	15270	870	1666	89244
13.	05.02.2021	23:11	6m ³	4630	14400	14950	550	1665	89245
14.	05.02.2021	22:54	6m ³	4631	14400	15080	680	1664	89246
15.	05.02.2021	22:44	6m ³	4632	14400	14790	390	1663	89247
16.	05.02.2021	09:17	6m ³	4633	14400	14490	90	1662	89250

17.	05.02.2021	09:00	6m3	4634	14400	14490	90	1661	89251
18.	05.02.2021	20:38	6m3	4635	14400	14820	420	1660	89252
19.	05.02.2021	20:26	6m3	4636	14400	14730	330	1659	89253
20.	05.02.2021	20:06	6m3	4637	14400	14810	410	1658	89254
21.	06.02.2021	01:46	6m3	4638	14400	14240	-160	1670	89213
22.	06.02.2021	01:35	6m3	4639	14400	15060	660	1669	89214
23.	06.02.2021	01:24	6m3	4658	14400	15440	1040	1668	89216
24.	06.02.2021	01:12	6m3	4622	14400	14350	-50	1667	89328
25.	06.02.2021	01:50	6m3	4658	14400	14460	60	1668	89329
26.									
27.									
Total:			150m3		360000	336720	23280		
Remarks:	We have raised Requisition No 68734 and PO 74599 190M3 ordered & 144m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant details are entered.