

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	18 M3
Flat / Villa no.:	4&5 flats	Block No.:	C	B. Requisition quantity:	18 M3
Slab no.:	Pcc & footings	PO Nos.	75083	C. Actual quantity poured:	22 M3
Requisition nos.:	68773	Supplier:		D. Difference (C-A):	4 M3
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	9/3/21	Date	9/3/21	Date	08/03/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube)	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	19.02.21	04:14	4M3	4718	9600	9360	240	1784	89714
2.	19.02.20	02:00	6 m3	4717	14400	14450	50	1783	89715
3.	20.02.20	14:04	6 m3	4719	14400	14270	130	1791	89716
4.									
5.									
6.									
Total:					38400	38080	320		
Remarks:	We have raised Requisition No 68773 and PO 75083 18 M3 ordered and short fall 4 m3 extra received								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.