

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	10m3
Flat / Villa no.:	4,5 flats	Block No.:	C	B. Requisition quantity:	10m3
Slab no.:	Footings pcc	PO Nos.	75277	C. Actual quantity poured:	12m3
Requisition nos.:	68788	Supplier:	Cemex infra	D. Difference (C-A):	2m3
Sign of security	<i>Aravind</i> 18/3/21	Sign of Admin	<i>Aravind</i> 18/3/21	Sign of Project manager	<i>Aravind</i> 18/3/21
Date	18/3/21	Date	18/3/21	Date	18/3/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MNRN No.
1.	24.02.2021	14:10	03m3	4744	7200	7180	-20	1802	89720
2.	24.02.2021	09:50	06m3	4652	14400	14620	220	1800	89721
3.									
4.									
5.									
Total:			48m3		115200	114870	200		
Remarks:	We have raised Requisition No 68741 and PO 74710 42M3 ordered & 48m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.