

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company / firm:	MAHESH DESAI & OTHERS	Block No.: PM MODI COMPLEX ROAD, RAMP AND CELLAR AREA PURPOSE
Project:	PM MODI COMPLEX	Flat / Villa no.: UPPER ROAD, RAMP & CELLAR ROAD WORK
Supplier:	CEMENT INFRA	Slab no.:
Requisition no.:		A. Estimated quantity: 42
PO no.:	20230203002	B. Requisition quantity: 42
Sign of Security	Sign of Admin	C. Actual quantity poured 40
	Sign of Project Manager	D. Difference (C-A) 2

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	6-2-23	23:18	12:15	12:25	9	2038	21600	21810	+210			
2.	6-2-23	23:30	12:25	12:55	9	2039	21600	21940	+350			
3.	6-2-23	23:45	12:50	1:40	6	2040	14400	14360	-40			
4.	6-2-23	23:58	1:10	2:30	6	2041	14400	14480	+80			
5.	7-2-23	12:19	1:20	3:20	6	2042	14400	14300	-100			
6.	7-2-23	4:25	5:10	5:30	4	2043	9600	9580	-20			
7.												
8.												
9.												
10.					40		96000	96470	+470			
Total:												
Remarks	PO TO BE CLOSED											

Note: 1. Report to be sent 011 a daily basis to purchase/hold project level and report-audit/modi/properties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within 10 days working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meter vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load please to debit supplier's shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report+ weightment slips + pour reports + test reports+ photograph sat site.