

Internal memo no.903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOHAM MANSION	Block No	Soham Manison Back side road work
Project:	SOHAM MANSION/HO	Flat /Villa no	
Supplier:	CEMENT INFRA	Slab no	Near Generator Area
Requisition nos.:		A. Estimated quantity	9●
PO nos.:	20230203003	B. Requisition quantity	9
Sign of Security	Sign of Admin	Sign of Project Manager	
		c. Actual quantity poured	11
		D. Difference (C-A)	+ 2 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No./ Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13-2-23	22:20	11:15	11:40	6	2118	14400	14570	+170			
2.	13-2-23	22:38	11:20	1:20	5	2119	12000	11850	-150			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					11		26400	26420	+20			
Remarks	PO TO BE CLOSED											