

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		08/03/23		Prepared by	Ashajyothi		Serial no.	15542	
Supplier name		SI RMC plant				HO inward no.			
Firm/Company		GVDC		Project	Genopolis		HO received date		
PO/WO date		13/02/23		PO/WO No.	20230213006		Scan ID.		
Sl no.	Bill no.		Bill date		Bill amount		Original attached		
1.	0444		28/02/23		39,200/-		☒ Yes ☐ No		
2.							☐ Yes ☐ No		
3.							☐ Yes ☐ No		
4.							☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):							39,200/-		
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report									
MRN nos.:	RMC pour report attached				Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges									
Amount C – Other Debits :									
Amount D (D=A+B-C) – Amount to be credited to the supplier:							39,200/-		
Amount E – PO / WO value:							10,56,000/-		
Amount F – Difference (A – E):							10,16,800/-		
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☒ Short received ☐ Part received					
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other					
Payment – due date				13/03/23					
Remarks: Part bill									
Approved by	Purchase Officer	Purchase Manager	M D		Accountant		Accounts Manager		
Name:	APPROVED 09 MAR 2023								
Sign:									
Date									
Approval limit	Upto 20k	Above 20k	Above 100k		Upto 20k		Above 20k		

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

Sl Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com
Buyer

G V Discovery Center Pvt Ltd

5-4-187/3&4 2nd Floor , Sohan Mansion
MG Road Secundrabad
GSTIN/UIN : 36AAHCG4940K1ZC
State Name : Telangana, Code : 36

Invoice No.

0444

Dated

28-Feb-2023

Mode/Terms of Payment

Supplier's Ref.

20230130006

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	8.00 cbm	4,152.54	cbm	33,220.32
	Output CGST @9 %					9 %	2,989.83
	Output SGST @9%					9 %	2,989.83
	Round Off						0.02
	Total			8.00 cbm			₹ 39,200.00

Amount Chargeable (in words)

E. & O.E

INR Thirty Nine Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	33,220.32	9%	2,989.83	9%	2,989.83	5,979.66
Total	33,220.32		2,989.83		2,989.83	5,979.66

Tax Amount (in words) : INR Five Thousand Nine Hundred Seventy Nine and Sixty Six paise Only

Remarks:

16.02.2023 to 17.02.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for Sl Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Original

Delivery Location: Genopolis

Genome Valley, Synergy Square 1, Plot No.1A, Synergy Square 1, Genome Valley, Sharnipet Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20230213006	Quote No	NIL
PO Date	13 Feb 2023	Quote Date	14 Feb 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC9497-RMC-RMC-M25---cum	240.00	3,728.81	0%	8,94,915	0%	9%	9%	0	80,542	80,542	10,56,000
					Total Amount ...	0	80,542	80,542	10,56,000			

Rupees in words : Ten Lakhs Fifty Five Thousands Nine Hundred And Ninety Nine . eight Four PaiseOnly

Terms and Conditions:

Batching report + cube test report must be provided.

280 kgs of cement to be added per cum.

Payment shall be made on quantity delivered at site. All vehicles to be weighed near

Line / boom pump charges included.

Within 30 days of delivery and on production of bill.

Inclusive of GST and all other taxes.

As per Site Engineers Request.

As per details given above

STAFF PAY DETAILS			
S.no.	BID	BID Dt.	Amount
1.	0440	28/02/23	2,99,200/-
2.	0443	28/02/23	17,600/-
3.	0444	28/02/23	39,200/-
4.			
5.			

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

14 FEB 2023

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name		GV Discovery Centre Pvt. Ltd.,		Date		11 Feb 2023	
Site Or Phase		Genopolis		Time		04:20:01	
Flat/Villa/Other		-		Req.No.		196375	
Material required before date				ID No		20230211003	

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	240.00	0	240.00	4,000.00		

Remarks: South Block footing purpose

Prepared By :- Niharika

Sign:-


Date :- 11 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	Retaining wall concreting
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196368	A. Estimated quantity:	175 cum
PO nos.:	20230130006	B. Requisition quantity:	175 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			25 cum (7 cum 02.02.2023)(7 cum 04.02.2023)(3 cum 08.02.2023) (5 cum 16.02.23)(3 cum 17.02.23)
		D. Difference (C-A)	150 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	16.02.23	17:00	17:36	17:40	5	633	12,000	11,890				
2	17.02.23	15:05	15:40	15:45	3	640	7,200	7,150				
			Total		8		19,200	19,040				

Remarks Balance qty will be order later

Note: 1. Report to be sent on a daily basis to purchase@moshiproperties.com and report@moshiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.