

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		10/03/23		Prepared by	Kalpana	Serial no.	15707
Supplier name		SL RMC plant				HO inward no.	
Firm/Company		MCMET		Project	MMMH	HO received date	
PO/WO date		13/02/23		PO/WO No.	20230213002	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0452	28/02/23	1,93,200/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		1,93,200/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.:	Pouring report attached	Proof of delivery matches MRN ☒ Yes ☐ No
Amount B – Other Credits : Transportation charges		-
Amount C – Other Debits :		-
Amount D (D=A+B-C) – Amount to be credited to the supplier:		1,93,200/-
Amount E – PO / WO value:		1,26,000/-
Amount F – Difference (A – E):		67,200/-
Quantity received as per PO / WO	☐ Yes ☒ Excess received ☐ Short received ☐ Part received	
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date	20/03/23	
Remarks:		

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpeta (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UID: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer M C Modi Educational Trust GSTIN/UID : AAATM 5488Q State Name : Telangana, Code : 36	Invoice No. 0452 Supplier's Ref. 20230213002 Buyer's Order No. Terms of Delivery	Dated 28-Feb-2023 Mode/Terms of Payment Other Reference(s) Dated
--	---	---

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	46.00 cbm	3,559.32	cbm	1,63,728.72
	Output CGST @9 %					9 %	14,735.58
	Output SGST @9 %					9 %	14,735.58
	Round Off						0.12
Total				46.00 cbm			₹ 1,93,200.00



Amount Chargeable (in words)

INR One Lakh Ninety Three Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,63,728.72	9%	14,735.58	9%	14,735.58	29,471.16
Total	1,63,728.72		14,735.58		14,735.58	29,471.16

Tax Amount (in words) : INR Twenty Nine Thousand Four Hundred Seventy One and Sixteen paise Only

Remarks:
24.02.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Original

From Company:	M C Modi Educational Trust Muraharipally village GSTNO:AAATM 5488Q	Delivery Location: Manilal Modi Memorial Hospital Survey no 31&32 " ,9121282862
---------------	--	---

Supplier Details											
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad, TG, 500062 GSTIN:36ADNFS2288J1ZF SRINIVAS REDDY MUPPA, 7207255678 slrmcplant@gmail.com				PO No		20230213002		Quote No		NIL	
				PO Date		13 Feb 2023		Quote Date		13 Feb 2023	
				Supply Type		Purchase Order					

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount
1	RMCC2936-RMC-RMC-M20---cum	30.00	3,559.32	0%	1,06,780	IGST%	CGST%	SGST%	IGST AMT	1,26,000
						0%	9%	9%	0	
Total Amount ...										1,26,000

Rupees in words : One Lakh Twenty Five Thousands Nine Hundred And Ninety Nine .ten PaiseOnly.

Terms and Conditions:-

- RMC other terms :

Batching report + cube test report must be provided.
- RMC specification:

250 kgs of cement to be added per cum.
- RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
- RMC line pump:

Line / boom pump charges included.
- Payment Terms :

Within 30 days of delivery and on production of bill.
- Tax :

Inclusive of GST and all other taxes.
- Delivery Date :

As per Site Engineers Request.
- Delivery Location :

As per details given above

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+original invoice at head office of purchaser

Remarks :

Delivery at MCMET Turkapally Contact Person Jeevana-9603050813.

For M C Modi Educational Trust

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

13 FEB 2024

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name	M C Modi Educational Trust	Date	11 Feb 2023
Site Or Phase	Manilal Modi Memorial Hospital	Time	06:43:32
Flat/Villa/Other	mcmet	Req.No.	162170
Material required before date		ID No	20230211007

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	30.00	0	30.00	3,850.00		

Remarks: for cc road	Prepared By :- Golam Sarwar	Approved By:-
Sign:-	3559/322 +181	Sign:-
Date :- 11 Feb 2023		Date:-

Note: On receipt of material at site write inward number and date in last two columns

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MCMET		Block No.:	-
Project:	Manilal modi memorialhospital		Flat / Villa no.:	CC ROAD
Supplier:	R6 INFRA		Slab no.:	
Requisition nos.:	162170		A. Estimated quantity:	30 M3
PO nos.:	20230213002		B. Requisition quantity:	30 M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	46 M3
	Jewana	Sgt. L. S. Sun	D. Difference (C-A)	16 M3
Details of RMC pour				

Details of RMC pour

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@mod-properties.com and report.report@mod-properties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rate basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.