

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	2727 north side nala works purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	212562	A. Estimated quantity:	35M3
PO nos.:	20230215001	B. Requisition quantity:	35M3
Sign of Security	Sign of Admin	C. Actual quantity poured	30M3
	Sign of Project Manager	D. Difference (C-A)	05M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20.02.2023	09:07	10:07	10:25	05	7390	12000	24500	-			
2	20.02.2023	09:17	10:17	10:50	05	7391	12000	12500	-			
3	20.02.2023	12:20	13:20	13:50	10	7397	24000	24470	-			
4	20.02.2023	16:20	17:20	17:40	10	7399	24000	24550	-			
5												
6												
Total:					30m3		72000	86020	-			
Remarks	As per purchase order 35M3 but consumed 30 M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.