

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main block
Project:	Nextopolls	Flat / Villa no.:	Towards main block column-04 use purpose
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186566	A. Estimated quantity:	100 M3 ✓
PO nos.:	20230303005	B. Requisition quantity:	100 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	26 M3 ✓
Sign of Project Manager		D. Difference (C-A)	74 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	11.03.2023	08:50	09:15	09:30	07 ✓	7683	16800	16300	500			
2.	11.03.2023	11:15	12:25	12:50	07 ✓	7686	16800	16570	230			
3.	11.03.2023	13:25	14:45	15:00	07 ✓	7688	16800	16610	190			
4.	11.03.2023	15:48	16:55	17:10	05 ✓	7689	12000	11790	210			
5.												
6.												
7.												
Total:					26		62400	61270	1130			
Remarks	As per quantity ordered 100 M3 consumed 26 M3. /											

Note: 1. Report to be sent on a daily basis to purchase@moohiproperties.com and report-audit@moohiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.