


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Fire Tanks,ETP
Project:	Genopolis	Flat / Villa no.:	Retaning Walls
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	196362	A. Estimated quantity:	110 cub meter
PO nos.:	20230127002	B. Requisition quantity:	110cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	32cum on 25-02-23/42cum on 07-03-23
		D. Difference (C-A)	36cum

Details of RMC pour

MRN no :- 20230308001

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07-03-23	07:30	08:00	08:29	7M3	7631	16,800	16490				
2.	07-03-23	08:00	08:30	08:59	7M3	7633	16,800	16640				
3.	07-03-23	7:40	08:20	08:37	7m3	7632	16,800	16380				
4.	07-03-23	09:00	09:05	09:18	7M3	7634	16,800	16740				
5.	07-03-23	09:40	10:00	10:32	7M3	7635	16,800	15830				
6.	07-03-23	11:00	11:20	11:56	7M3	7636	16,800	16790				
Total:		6 nos			42m3		100,800	98,870				
Remarks		36 used for next column										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.