

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Sump Bottom slab purpose
Project:	SOV	Flat / Villa no.:	Sump Bottom slab purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185200	A. Estimated quantity:	120
PO nos.:	88280	B. Requisition quantity:	120
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			11
			109

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.05.22	09:50	22:25	22:35	5	320	12,000	11930	0	0		
2.	18.05.22	11:10	23:36	23:45	6	321	14,400	14540	0	0		
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					11 Cumts		26000 Kgs	26,470 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.