

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	V no 195,196 PCC work purpose
Project:	SOV	Flat / Villa no.:	V no 195,196 PCC work purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185199	A. Estimated quantity:	12
PO nos.:	88285	B. Requisition quantity:	12
Sign of Security	Sign of Admin	C. Actual quantity poured	10
		D. Difference (C-A)	2

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.05.22	17:40	18:11	18:20	6	352	14,400	14310	0	0		
2.	23.05.22	18:40	19:16	19:30	4	353	9,600	9540	0	0		
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					10 Cumts		24000 Kgs	23,850 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No.

To:

M/s

352

Date: 23/5/2022

MHPL MODI

CHERLAPALLY

Vehicle No :

TS28UE1527

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
1	M10	Cher. 17:00.	6m ³	6m ³	Dump

INWARD WITH TIME:

Inward No. 331 Dt: 23/5/22

MRN No: 107686 Dt: 23/5/22

Received By: [Signature] Sign: [Signature]

MRPL-SOV-PART-III

Receiver's Signature

[Signature]
Authorised Signature

**CEMEX INFRA**

READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRASy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No.

353

Date :

23/5/22

To.

MHPL Mool

CHERLAPALLY

M/s

Vehicle No :

TG 03 U F 6885

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
2	M10	Wier 18.40	4m ³	10m ³	Beap

INWARD WITH TIME	
Invoice No. 832	Date 23/5/22
MVN No. 10283	Dr 24/5/22
Received By	Sign
MHPL-SOV-PART III	

Receiver's Signature

Authorized Signature