

RMC pour report

Company/ firm:	MHPL	Project:	SOV	A. Estimated quantity:	12 Cu Mtrs
Flat / Villa no.:	CC Road	Block No.:	CC Road	B. Requisition quantity:	12 Cu Mtrs
Slab no.:	From V no 133 to 130	PO Nos.	83196	C. Actual quantity poured:	11 Cu mtrs
Requisition nos.:	185074	Supplier:	KPR Infra	D. Difference (C-A):	1 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	07-12-2021
Date	07-12-2021	Date	07-12-2021	Date	07-12-2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	01.12.21	18:35	7 cu mtrs	878	16,800 Kgs	16290 Kgs	-	132	100295
2.	01.12.21	18:45	4 cu mtrs	879	9,600 Kgs	9790 Kgs	-	133	100296
3.									
4.									
5.									
6.									
7.									
Total:			11 cumtrs		26400 Kgs	26080 Kgs			
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Prepared by: 07-12-2021
 Checked by: 07-12-2021
 Putshot 2014 (S.O.V.LLP)

Purchase Order

Page(s) 1 Of 2

02-12-2021 16:42:49

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

KPR INFRA
H NO
1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telangan
na.
GSTIN 36AARFK4673N1ZG
9640496402

Doc No	83196	185074
Doc Date	02-12-2021	
Quote No	NIL	
Quote Date	02-12-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	12.00	3,700.00	0.00	0.00	44,400.00
Total Order Value . . .					44,400.00
Rupees : Forty Four Thousand Four Hundred Only.					

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **KPR INFRA**

Name : _____

Name : _____

Date : __/__/__

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No.

878

Date :

11/12/2021

To.

M/s

MHPL mod 1

Charafat

Vehicle No :

TS08VE-5533

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
8	M20	wheel 18:35	7m ²	56m ²	Done

INWARD WITH TIME:

Inward No: 132

Dt: 11/12/21

Bill No: 100295

Dt: 07/12/21

Received By:

Sign:

Receiver's Signature

Rkha


Authorised Signature**MHPL-SOV-PART-III**



ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.: 1350

VEHICLE No.: TS08UE5533

GROSS : 29360

Kg. DATE : 01-12-21

TIME : 19:02

TARE : 13070

Kg. DATE : 01-12-21

TIME : 19:43

NETT : 16290

Kg.

WEIGHMENT CHARGES Rs 100

INWARD WITH TIME:	
Inward No: 132	DATE: 01/12/21
MRN No:	
Received By: Bhola	Sign: [Signature]
MHPL-SOV-PART III	

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No.

879

Date :

1/12/2021

To.

M/s

MHPCL MOD1

Chandrababu

Vehicle No :

YS08UE1527

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
9	M20	Concrete 18:45	4m ³	60m ³	Pump

INWARD WITH TIME:

Inward No: 133

Dt: 1/12/21

Inward No: 100296

Dt: 07/12/21

Receiver's

Signature

Bhola

Sign

[Signature]


Authorised Signature**MHPCL-SOV-PART-III**



ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.: 1351

VEHICLE No.: TS08UF1527

GROSS : **23510**

Kg.

DATE : 01-12-21

TIME : 19:11

TARE : **13720**

Kg.

INWARD WITH TIME:

DATE : 01-12-21

TIME : 20:16

NETT : **9790**

Kg.

Inward No: 133

Date: 1/12/21

MRN No:

Received By:

Sign:

MHPL-SOV-PART-III

WEIGHTMENT CHARGES Rs. 100

Operator's Signature

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service