

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	CC Road of south side village
Project:	SOV	Flat / Villa no.:	CC Road of south side village
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185200	A. Estimated quantity:	120
PO nos.:	88280	B. Requisition quantity:	120
Sign of Security	Sign of Admin	C. Actual quantity poured	110
		D. Difference (C-A)	10

APPROVED BY
Sign of Project Manager
30 MAY 2022
K. PURSHOTAM
Project Manager (Silver Gate Vihar Part-III)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	26.05.22	07:10	07:40	07:50	6.5	380	15,600	15,340	260	455/-		
2.	26.05.22	07:40	07:50	08:01	08	381	19,200	19,380				
3.	26.05.22	08:45	08:55	09:10	6.5	382	15,600	15,640				
4.	26.05.22	09:05	09:15	09:25	6.5	383	15,600	16,130				
5.	26.05.22	09:55	10:05	10:15	6.5	384	15,600	15,820				
6.	26.05.22	14:50	15:05	15:15	08	386	19,200	16,480	2,720	4,760/-		
7.	26.05.22	15:15	15:25	15:30	6.5	387	15,600	15,790				
8.	26.05.22	15:45	15:55	16:10	08	388	19,200	19,330				
9.	26.05.22	16:05	16:15	16:25	6.5	389	15,600	15,180				
10.	26.05.22	16:45	16:55	17:05	6.5	390	15,600	15,380				
11.	26.05.22	17:25	17:35	17:45	6.5	391	15,600	15,630				
12.	26.05.22	18:05	18:15	18:30	6.5	392	15,600	15,690				
13.	26.05.22	19:45	19:55	20:05	6.5	393	15,600	15,820				
14.	26.05.22	20:15	20:25	20:40	6.5	394	15,600	15,910				
15.	26.05.22	21:45	21:55	22:08	08	395	19,200	19,620				