

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Villa PCC Purpose
Project:	SOV	Flat / Villa no.:	Villa PCC Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185203	A. Estimated quantity:	06
PO nos.:	88459	B. Requisition quantity:	06
Sign of Security	Sign of Admin	C. Actual quantity poured	07
		D. Difference (C-A)	-1

APPROVED BY
 Sign of Project Manager
30 MAY 2022
K. PURSHOTHAM
 Project Manager (Silver Oak Villas Part-III)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	28.05.22	14:30	14:45	15:02	7	417	16,800	16,950				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					7 Cumts		16,800 Kgs	16,950 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.