

RMC pour report

Company/ firm:	MHPL	Project:	SOV	A. Estimated quantity:	15 Cu Mtrs
Flat / Villa no.:	CC Road	Block No.:	Slab-1 CC Complex	B. Requisition quantity:	15 Cu Mtrs
Slab no.:	From V no 121 to 133	PO Nos.	83195	C. Actual quantity poured:	14.7 Cu mtrs
Requisition nos.:	185077	Supplier:	KPR Infra	D. Difference (C-A):	0.7 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	07-12-2021	Date	07-12-2021	Date	07-12-2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	01.12.21	14:05	7 cu mtrs	868	16,800 Kgs	17460 Kgs	-	123	100298
2.	01.12.21	14:40	7 cu mtrs	869	16,800 Kgs	17650 Kgs	-	124	100299
3.									
4.									
5.									
6.									
7.									
Total:			17 cumtrs		33,600 Kgs	35110 Kgs			
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weigh less than 14,190 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 9/27/06 dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Purchase Order

Page(s) 1 of 1

02-12-2021 10:45:21 AM

Original / Office Copy / Purchase Div, Copy

From Company : **Modi Housing Pvt.Ltd**

5-4-18/7/3 & 4, 1Ind Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AADCM5906D220

Supplier Details

KPR INFRA

Doc No

83195

185077

H NO

Doc Date

02-12-2021

1-2-6/18ZETT/201,Kakabyanagar,Habsguda,Medchal-Malkajgiri,Telangana.

Quote No

NIL

Quote Date

02-12-2021

Supply Type

Supply

9640496402

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1.1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	15.00	3,700.00	0.00	0.00	55,500.00
Total Order Value . . .					55,500.00

Rupees : Fifty Five Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location

Silver Oak Villas Part III

Sy.No.11,12,14,15,16,17,18, 294

Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual receipt of material.Above material for V NO 130 TO 135 purpose.

Completion Date NA

Measurement Nil

Security Nil

Remarks Delivery at Cherlapally Contact Person Mr.Purshottam-9502177288.

For **Modi Housing Pvt.Ltd**
Authorised Signatory

Accepted the above Terms And Conditions
For **KPR INFRA**

Name : _____
Contact :-

Name : _____

Date : __/__/__

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No.

To.

868

M/S

MAHL - MOD1

CHERLAPALLY

Vehicle No. :

TS08 UB 5535

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
1	M20	Gravel 12:55	4m ³	4m ³	Done

INWARD WITH TIME:

Inward No: 123

MRN No: 100298

Received By: *[Signature]*Sign: *[Signature]*


Receiver's Signature

[Signature]

MHL-SOY-PART III

Authorised Signature


[Signature]



ARJUN WEIGH BRIDGE

SHED NO.1, PHASE II, CHERLAPALLY 500 051.

COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.:1303

VEHICLE No.: TS08UE5535

GROSS : 29270

Kg. DATE : 01-12-21

TIME : 13:30

TARE : 11810

Kg. INWARD DATE : 04-12-21

TIME : 14:21

NETT : 17460

Kg. Inward No: 123

MRN No:

Lot

Received By:

Sign:

WEIGHMENT CHARGES Rs.100

MPL-SOV-PART-III

Operator's Signature

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

DELIVERY CHALLAN

GST No. : 36AARFK4673N1Z

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No.

869

Date :

11/12/2021

To.

M/s

MHPL - MODIChalafalder

Vehicle No :

T808 UB 5533

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
2	M20	Chal	7m ³	14m ³	Dug

INWARD WITH TIME:Inward No: 124Dt: 11/12/21MRN No: 100299Dt: 04/12/21

Received By:

Sign: [Signature]

Receiver's Signature

[Signature]**MHPL-SOV-PART-III**[Signature]

Authorised Signature



ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.: 1310

VEHICLE No.: TS08UE5533

GROSS : 30490

01-12-21

14:17

TARE : 12840

Kg.

DATE :

TIME :

NETT : 17650

Kg.

INWARD WITH TIME:
DATE 01-12-21

TIME :

14:56

Inward No: 124

On: 1/12/21

MRN No:

DATE:

Received By:

Bhola

Sign:

[Signature]

WEIGHMENT CHARGES Rs100

MHPL-SOV-PART-III

Operator's Signature

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service