

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Commercial Complex Slab-5
Project:	SOV	Flat / Villa no.:	Commercial Complex Slab-5
Supplier:	Cemex Infra	Slab no.:	- 5
Requisition nos.:	185164	A. Estimated quantity:	36
PO nos.:	86849	B. Requisition quantity:	36
Sign of Security	Sign of Admin	C. Actual quantity poured	32
APPROVED BY Sign of Project Manager  09 APR 2022		D. Difference (C-A)	4

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m ³)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	06.04.22	08:05	08:30	08:45	6	129	14400	15930	-	-		
2.	06.04.22	08:25	08:47	09:00	6	130	14400	16400	-	-		
3.	06.04.22	08:45	09:04	09:25	8	131	19200	21570	-	-		
4.	06.04.22	08:55	09:22	09:55	6	132	14400	16060	-	-		
5.	06.04.22	09:45	10:07	10:15	6	133	14400	14620	-	-		
6.												
7.												
8.												
9.												
10.												
Total:					32 Cumts		76800 Kgs	84580 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + test reports + photographs at site.