

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL	Block No.:	South Side Nalla Retaining Wall Purpose
Project:	SOV	Flat / Villa no.:	South Side Nalla Retaining Wall Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185137	A. Estimated quantity:	36
PO nos.:	85411	B. Requisition quantity:	36
Sign of Security	Sign of Admin	C. Actual quantity poured	06
		D. Difference (C-A)	30

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.02.22	13:10	13:24	13:35	06	280	14,400	14,390				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts		14,400 Kgs	14,390 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchasing authority and report attached to the invoice. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs (a 2,400kgs/m³). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighing slips + pour reports + test reports + photographs at site.