

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15-03-23		Prepared by: S. JaySualb		Serial no. 15834	
Supplier name: Cemex Inbra		HO inward no.			
Firm/Company: Sov LLP		Project: Sov part-II		HO received date	
PO/WO date: 6-03-23		PO/WO No. 20230306042		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	330	11-03-23	1,07,100/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,07,100/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	pouring report attached			Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges				—	
Amount C – Other Debits :				—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,07,100/-	
Amount E – PO / WO value:				84,000/-	
Amount F – Difference (A – E):				23,100/-	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		20-03-23			
Remarks: Final bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	330	11-Mar-2023
Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	2164 to 2266	
	Buyer's Order No.	Dated
	20230306042	6-Mar-2023
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	25.50 cum	3,559.32	cum	90,762.66
	SGST				9 %	8,168.64
	CGST				9 %	8,168.64
	Round Off					0.06
Total			25.50 cum			Rs 1,07,100.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Seven Thousand One Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	90,762.66	9%	8,168.64	9%	8,168.64	16,337.28
Total	90,762.66		8,168.64		8,168.64	16,337.28

Tax Amount (in words) : **INR Sixteen Thousand Three Hundred Thirty Seven and Twenty Eight paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Date	dc no	v.no	M20 Dump	Rate	AMOUNT
21/02/2023	2164	5541	6.00 cum	4200.00/cum	25200
21/02/2023	2168	5534	6.00 cum	4200.00/cum	25200
01/03/2023	2219	7604	7.00 cum	4200.00/cum	29400
06/03/2023	2266	5535	6.50 cum	4200.00/cum	27300
			25.50 cum	TOTAL	107100

Purchase Order

Original

From Company:				Silveroak Villas LLP 5-4-187/3&4, 1Ind FloorSoham MansionM.G.Road Secunderabad, TELANGANA,500003 GSTNO:36ADBFS288A2Z7				Delivery Location: Silver Oak Villas III Sy.No.11,12,14,15,16,17,18, 294Cherlapally Hyderabad, Telangana,501301 Prushotham,9502288244.....65908777																			
Supplier Details																											
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc,TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy,8367099999								PO No 20230306042		Quote No NIL																	
								PO Date 06 Mar 2023		Quote Date 07 Mar 2023																	
								Supply Type Purchase Order																			
SNo.				Item Name		Qty		Rate		Dis%		Taxable Amount		GST%				Amount									
														IGST%		CGST%		SGST%		IGST AMT		CGST AMT		SGST AMT			
1				RMCC2936-RMC-RMC-M20---cum		20.00		3,559.32		0%		71,186		0%		9%		9%		0		6,407		6,407		84,000	
																		Total Amount ...		0		6,407		6,407		84,000	
Rupees in words : Eighty Three Thousands Nine Hundred And Ninety Nine .ten PaiseOnly.																											
Terms and Conditions:-																											

Purchase Order

Original

RMC other terms :	Batching report + cube test report must be provided.
RMC specification:	220 kgs of cement to be added per cum.
RMC quantity	Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump:	Line / boom pump charges included.
Payment Terms :	Within 30 days of delivery and on production of bill.
Tax :	Inclusive of GST and all other taxes.
Delivery Date :	As per Site Engineers Request.
Delivery Location :	As per details given above
Bill submission:	Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks :	Delivery at SOVLLP Contact Person Mr Purshottam-9502177288.

For Silveroak Villas LLP		Accepted the above Terms And Conditions	
Authorised Signatory		For	
Name :-			
Sign:-	APPROVED		
Date :-	07 MAR 2023		
	MINISH PARIKH MANAGER PROCUREMENT		
	Date :-		

Requisition Form

Company Name	Silveroak Villas LLP			Date	06 Mar 2023
Site Or Phase	Silver Oak Villas III			Time	12:43:25
Flat/Villa/Other	For Villa no.182,200 and 201 Plinth Beam Purpose			Req.No.	212141
Material required before date				ID No	20230306014

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	20.00	0	20.00	3,850.00		

Remarks:

Prepared By :- Tulasi

Sign:-

Date :- 06 Mar 2023

22089

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	For 188,200 & 201 plinth beam Purpose
Project:	SOV-III	Flat / Villa no.:	For 188,200 & 201 plinth beam Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	212141/20230306014	A. Estimated quantity:	20
PO nos.:	20230306042	B. Requisition quantity:	20
Sign of Security	Sign of Admin	C. Actual quantity poured	25.5
		D. Difference (C-A)	-5.5

APPROVED BY
Sign of Project Manager
19 MAR 2023

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21/02/23	09:10	09:30	09:40	06	2164	14,400	14,250	150 kgs	222/-		
2.	21/02/23	16:05	16:40	16:50	06	2168	14,400	13,150	1250 kgs	1850/-		
3.	01/03/23	11:05	11:30	11:40	07	2219	16,800	17,180				
4.	06/03/23	12:40	13:30	13:45	6.5	2266	15,600	15,430	170 kgs	251/-		
5.												
6.												
7.												
8.												
9.												
Total:					25.5 Cum		61.200	60,010	1570 kgs	2,323/-		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.