

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Attrium slab-6
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	20230303019	A. Estimated quantity:	45M3
PO nos.:	20230303022	B. Requisition quantity:	45M3
Sign of Security	Sign of Admin	C. Actual quantity poured	16M3
		D. Difference (C-A)	29M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	pour	poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	10.03.2023	08:36	09:36	10:00	08	7	19200	19250	-			
2	10.03.2023	13:56	14:56	15:20	08	770	19200	18990	230			
3												
4												
5												
6												
Total:					16m3		38400	20190	230			
Remarks	As per purchase order 45M3 but consumed 16M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.