

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Block-191
Project:	Genopolis	Flat / Villa no.:	Third floor
Supplier:	SL RMC Plant	Slab no.:	4
Requisition nos.:	196368	A. Estimated quantity:	700 cub meter
PO nos.:	20230206002	B. Requisition quantity:	700cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	612 cum on 20/01/23, 21 cum on 01/03/23
		D. Difference (C-A)	67 cum

Details of RMC pour

MRN no:- 20230301003

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01-03-2023	08:40	09:00	09:15	8M3	717	19200	18610				
2.	01-03-2023	13:30	13:30	14:19	7m3	7540	16800	17160				
3.	01-03-2023	16:40	17:00	17:28	6m3	7544	14400	14950				
4.												
5.												
6.												
7.												
8.												
9.												
Total:		3 nos			21m3		50,400	50,730				
Remarks	Balance 67 m ³ we will use later											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.