

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A PO quantity (in kgs)	32300
Project	Gulmohar Residency	DCs Attached	Yes	B. Gross Vehicle Weight	46590
Block/Villa No	C Block slab 3	Weighment slips attached	Yes	C Net vehicle Weight	31390
Requisition Nos.	187139	Total quantity received	Yes	D. Actual Quantity delivered B-C	15200
PO Nos.	78939	Close PO	Yes	E. Difference (D-A)	17100
Supplier:	VASANT ENTERPRISES	Vehicle No	AP23Y2626	MRN No	94520
Delivery date	25.07.21	Delivery Time	06:00	Inward no	4522
Sign of Security	<i>Rowan</i>	Sign of Admin	<i>Deep</i>	Sign of Project manager	<i>[Signature]</i>
Date	27/11/21	Date		Date	27/11/21

Details of TMT Steel Delivered-

S. No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	889	4210
2.	10 mm	7.40	501	3710
3.	12 mm	10.66	157	1670
4.	16 mm	18.96	322	6100
5.	20 mm	29.62	270	8000
6.	25 mm	46.29	166	7700
7.	32 mm			
8.	Binding wire			
Total:				31390
Remarks:	DC, Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. Report must have totals calculated. 4. make a separate report for every truck load received.