

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A PO quantity (in kgs)	31708
Project	Gulmohar Residency	DCs Attached	Yes	B. Gross Vehicle Weight	45940
Block/Villa No	C Block	Weighment slips attached	Yes	C. Net vehicle Weight	31820
Requisition Nos:	187273	Total quantity received	Yes	D. Actual Quantity delivered B-C	14120
PO Nos.	79957	Close PO	Yes	E. Difference (D-A)	17588
Supplier:	Akash steels	Vehicle No	TS12UA8307	MRN No	95595
Delivery date	26.08.21	Delivery Time	10:50	Inward no	4771
Sign of Security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	02/9/21	Date	02/9/21	Date	02/09/21

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.50	2266	10200
2.	10 mm	7.39	1005	7430
3.	12 mm	10.56	408	4310
4.	16 mm	18.96	20	380
5.	20 mm	29.62	163	4830
6.	25 mm	46.29	99	4590
7.	32 mm			
8.	Other			
Total:				31740
Remarks:	DC , Weihment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. make a separate report for every truck load received.