

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A. PO quantity (in kgs)	6431
Project	Gulmohar Residency	DCs Attached	Yes	B. Gross Vehicle Weight	10980
Block/Villa No	C Block	Weighment slips attached	Yes	C. Net vehicle Weight	6300
Requisition Nos:	68458	Total quantity received	Yes	D. Actual Quantity delivered B-C	4680
PO Nos.	71053	Close PO	Yes	E. Difference (D-A)	1751
Supplier:	Paridhi ispat	Vehicle No	AP22TA0436	MRN No	83958
Delivery date	08-10-2020	Delivery Time	10:50	Inward no	1130
Sign of Security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	19/10/20	Date		Date	19/10/20

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.50	0	0
2.	10 mm	7.39	54	400
3.	12 mm	10.56	44	460
4.	16 mm	18.96	58	1100
5.	20 mm	29.62	68	2010
6.	25 mm	46.29	56	2340
7.	32 mm			
8.	Other			
Total:				6310
Remarks:	DC , Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. make a separate report for every truck load received.