

Internal memo no 903/35/A
Annexure - B
RMC pour report

Company/ firm	GV Discovery center	Block No.	UG Tanks, ETP, STP
Project	Genopolis	Flat / Villa no.	Retaining walls
Supplier	SL RMC Plant	Slab no.	-
Requisition nos.	196361	A. Estimated quantity	170 cub meter
PO nos.	20230127003	B. Requisition quantity	170 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	48 cum on 8/02/2023, 70cum on 14/02/2023, 26cum on 17/02/2023
		D. Difference (C-A)	144 cub meter

Details of RMC pour

1.86
20/2/2023

Memo no 20230214004

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14.02.2023	10:10 AM	10:50	11:00	7 m3	7283	16,800	16,560				
2.	14.02.2023	12:50 AM	13:25	13:30	7 m3	608	16,800	16,470				
3.	14.02.2023	14:35 PM	15:15	15:20	8 m3	7291	19,200	19,290				
4.	14.02.2023	16:25 PM	17:10	17:15	7 m3	611	16,800	16,520				
5.	14.02.2023	20:45PM	21:25	21:35	8m3	612	19,200	18,600				
6.	14.02.2023	20:30PM	21:30	21:50	7m3	7296	16,800	-				
7.	14.02.2023	20:55 PM	22:13	22:20	7 m3	7297	16,800	17,070				
8.	14.02.2023	21:05PM	21:40	21:45	8m3	613	19,200	18,490				
9.	14.02.2023	21:10PM	21:45	22:50	8m3	614	19,200	18,490				
10.	14.02.2023	12:15AM	12:45	12:50	3m3	7298	7,200	-				
11.	17.02.2023	9:45PM	10:10	10:15	8m3	635	19,200	18,960				
12.	17.02.2023	1:20PM	13:40	13:45	8m3	636	19,200	18,640				
13.	17.02.2023	15:00PM	13:40	13:45	8m3	639	19,200	-				

4	17.02.2023	19:00PM	19:40	19:45	2m3	640	4,800	4,400				
Total:		14 nos			96 m3		2,50,400	1,83,490				
Remarks		Remaining 26cum used for next U/G Sump slab										

Note: 1. Report to be sent on a daily basis to purchase@punjabnagar.com and qa@punjabnagar.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PC. 5. Weigh all collection. 6. 6 cubic meters concrete should have a net weight of 14,710 kgs @ 2,450kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Attach original report + roughness slips + photo reports + test reports + photographs at site.