

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Bottom slab for UG Tank, ETP,STP
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	196361	A. Estimated quantity:	170 cub meter
PO nos.:	20230127003	B. Requisition quantity:	170cub meter
Sign of security	Sign of admin manager	C. Actual quantity poured	48 cum
		D. Difference (C-A)	122cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08-02-2023	13:50	14:25	14:40	8M3	522	19200	19370				
2.	08-02-2023	14:35	15:10	15:15	8m3	523	19200	19260				
3.	08-02-2023	16:15	17:05	17:20	8m3	525	19200	-				
4.	08-02-2023	16:45	17:30	17:45	8m3	526	19200	19330				
5.	08-02-2023	17:44	18:15	18:40	8m3	527	19200	18990				
6.	08-02-2023	19:50	20:55	21:00	8m3	528	19200	-				
Total:		6 nos			48m3		1,15,200	76,950				
Remarks	122 cum used for next Side wall for UG, ETP,STP											

Note: 1. Report to be sent on a daily basis to purchaser@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.