

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

|                   |                           |                         |  |                           |                                                                                                                  |                    |
|-------------------|---------------------------|-------------------------|--|---------------------------|------------------------------------------------------------------------------------------------------------------|--------------------|
| Company/ firm:    | GV Discovery center       |                         |  | Block No.:                |                                                                                                                  | UG Tanks, ETP, STP |
| Project:          |                           |                         |  | Flat / Villa no.:         |                                                                                                                  | Retaining walls    |
| Supplier:         | Genopolis<br>SL RMC Plant |                         |  | Slab no.:                 |                                                                                                                  |                    |
| Requisition nos.: | 196361                    |                         |  | A. Estimated quantity:    | 170 cub meter                                                                                                    |                    |
| PO nos.:          | 20230127003               |                         |  | B. Requisition quantity:  | 170 cub meter                                                                                                    |                    |
| Sign of Security  | Sign of Admin             | Sign of Project Manager |  | C. Actual quantity poured | 48 cum on 8/02/2023, 70cum on 14/02/2023,<br>26cum on 17/02/2023, 17 cum on 21/02/2023, 4.5<br>cum on 23/02/2023 |                    |
|                   |                           |                         |  | D. Difference (C-A)       | 4.5 cub meter                                                                                                    |                    |

Details of RMC pour

| Sl. No  | Date       | Time of dispatch from RMC plant | Time of receipt at site | Time of pour | Quantity poured     | De No. / Batch no. | Specified wt @2400 kgs/m <sup>3</sup> | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m <sup>2</sup> | 28 days cube test strength in kN/m <sup>2</sup> |
|---------|------------|---------------------------------|-------------------------|--------------|---------------------|--------------------|---------------------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------------------|-------------------------------------------------|
| 1.      | 21.02.2023 | 9:40 AM                         | 10:15                   | 10:20        | 6 m <sup>3</sup>    | 663                | 14,400                                | 14,470                |                             |                                |                                               |                                                 |
| 2.      | 21.02.2023 | 11:16 AM                        | 12:00                   | 12:10        | 7 m <sup>3</sup>    | 664                | 16,800                                | 16,480                |                             |                                |                                               |                                                 |
| 3.      | 21.02.2023 | 3:35 PM                         | 16:10                   | 16:20        | 4 m <sup>3</sup>    | 670                | 9,600                                 | 9,530                 |                             |                                |                                               |                                                 |
| 4.      | 23.02.2023 | 15:35 PM                        | 16:36                   | 16:45        | 4.5m <sup>3</sup>   | 7440               | 10,800                                | 10,990                |                             |                                |                                               |                                                 |
| Total:  |            | 4.5 nos                         |                         |              | 21.5 m <sup>3</sup> |                    | 51,800                                | 51,470                |                             |                                |                                               |                                                 |
| Remarks | Po closed  |                                 |                         |              |                     |                    |                                       |                       |                             |                                |                                               |                                                 |

Note: 1. Report to be sent on a daily basis to [purchase@msdproperties.com](mailto:purchase@msdproperties.com) and report-audit@msdproperties.com 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m<sup>3</sup>. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.