

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A PO quantity (in kgs)	8996
Project	Gulmohar Residency	DCs Attached	Yes	B Gross Vehicle Weight	27290
Block/Villa No	B Block	Weighment slips attached	Yes	C.Net vehicle Weight	9770
Requisition Nos:	68278	Total quantity received	Yes	D.Actual Quantity delivered B-C	17520
PO Nos.	67032	Close PO	Yes	E.Difference (D-A)	8524
Supplier:	Vasant Enterprises	Vehicle No	Ts12uc2261	MRN No	78956
Delivery date	17.05.2020	Delivery Time	8:17	Inward no	756
Sign of Security	<i>Roman</i>	Sign of Admin	<i>Sgaurav</i>	Sign of Project manager	<i>Pradeep</i>
Date	18/5/2020	Date	18/5/2020	Date	18/05/2020

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.50	328	1480
2.	10 mm	0	0	0
3.	12 mm	10.56	0	0
4.	16 mm	18.96	0	0
5.	20 mm	29.62	103	3060
6.	25 mm	46.29	113	5230
7.	32 mm			
8.	Other			
Total:				9770 kgs
Remarks:	DC ,Weihment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. Report must have totals calculated. 4. make a separate report for every truck load received.