

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A PO quantity (in kgs)	62400
Project	Gulmohar Residency	DCs Attached	Yes	B Gross Vehicle Weight	132880
Block/Villa No	C Block	Weighment slips attached	Yes	C Net vehicle Weight	89390
Requisition Nos	68743	Total quantity received	Yes	D Actual Quantity delivered B-C	43490
PO Nos.	74676,74677	Close PO	no	E Difference (D-A)	-18910
Supplier:	Sri vasant enterprises & sri aihant steel	Vehicle No	TS07uh3526	MRN No	88905,88904, 88906,88907
Delivery date	13.02.2021	Delivery Time	06:13	Inward no	1750,1746,1747,1748
Sign of Security	<i>Amf</i> 18/2/21	Sign of Admin	<i>Lalith</i> 18/2/21	Sign of Project manager	<i>R. S. D.</i> 19/2/21
Date		Date		Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74		
,1	10 mm	7.40		
3.	12 mm	10.66		
4.	16 mm	18.96		
5.	20 mm	29.62	1308.2	38750
6.	25 mm	46.29	1097.42	50800
7.	32 mm			
8.	Binding wire			2300
Total:				91850
Remarks:	DC ,Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. make a separate report for every truck load received.