


### Tor Steel Delivery Report

|                  |                          |                          |                                                                                   |                                  |                                                                                     |
|------------------|--------------------------|--------------------------|-----------------------------------------------------------------------------------|----------------------------------|-------------------------------------------------------------------------------------|
| Company/firm     | Modi realty mallapur LLP | Test report attached     | Yes                                                                               | A. PO quantity (in kgs)          | 10046                                                                               |
| Project          | Gulmohar Residency       | DCs Attached             | Yes                                                                               | B. Gross Vehicle Weight          | 14400                                                                               |
| Block/Villa No   | B Block 50% footings     | Weighment slips attached | Yes                                                                               | C. Net vehicle Weight            | 4300                                                                                |
| Requisition Nos. | 68061                    | Total quantity received  | Yes                                                                               | D. Actual Quantity delivered B-C | 10100                                                                               |
| PO Nos.          | 60724                    | Close PO                 | Yes                                                                               | E. Difference (D-A)              | 54                                                                                  |
| Supplier         | Aakash steel             | Vehicle No               | AP28y6150                                                                         | MRN No                           | 69980                                                                               |
| Delivery date    | 14.08.19                 | Delivery Time            | 13.00                                                                             | Inward no                        | 163                                                                                 |
| Sign of Security |                          | Sign of Admin            |  | Sign of Project manager          |  |
| Date             |                          | Date                     | 12/8/19                                                                           | Date                             |                                                                                     |

#### Details of TMT Steel Delivered-

| S.No     | Item                                      | Weight of 40 ft rod in Kgs | No of rods Delivered | Calculated weigh of steel delivered |
|----------|-------------------------------------------|----------------------------|----------------------|-------------------------------------|
| 1.       | 8 mm                                      | 4.50                       | 260                  | 1170                                |
| 2.       | 10 mm                                     | 0                          | 0                    | 0                                   |
| 3.       | 12 mm                                     | 10.56                      | 255                  | 2690                                |
| 4.       | 16 mm                                     | 18.96                      | 20                   | 390                                 |
| 5.       | 20 mm                                     | 29.62                      | 151                  | 4500                                |
| 6.       | 25 mm                                     | 46.29                      | 30                   | 1380                                |
| 7.       | 32 mm                                     |                            |                      |                                     |
| 8.       | Other                                     |                            |                      |                                     |
| Total:   |                                           |                            |                      | 10130 kgs                           |
| Remarks: | DC ,Weihment slip attached and sent to HO |                            |                      |                                     |

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. Report must have totals calculated. 3. make a separate report for every truck load received.