




Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A PO quantity (in kgs)	5500
Project	Gulmohar Residency	DCs Attached	Yes	B Gross Vehicle Weight	19700
Block/Villa No	Site compound wall work	Weighment slips attached	Yes	C Net vehicle Weight	13880
Requisition Nos	68028	Total quantity received	Yes	D Actual Quantity delivered B-C	5820
PO Nos	60349	Close PO	Yes	E Difference (D-A)	320
Supplier	Vasant Enterprises	Vehicle No	AP29U1473	MRN No	69483
Delivery date	30.07.19	Delivery Time	16.00	Inward no	112
Sign of Security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.50	334	1503
2.	10 mm	7.5	134	1005
3.	12 mm	10.56	285	3009
4.	16 mm	18.76		
5.	20 mm	27.62		
6.	25 mm	46.29		
7.	32 mm	75.85		
8.	Other			
Total:				5517 kgs
Remarks:	DC ,Weihment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. Report must have totals calculated. 4. make a separate report for every truck load received.