

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A PO quantity (in kgs)	29000
Project	Gulmohar Residency	DCs Attached	Yes	B Gross Vehicle Weight	44490
Block/Villa No	C Block	Weighment slips attached	Yes	C Net vehicle Weight	30010
Requisition Nos	68820	Total quantity received	Yes	D Actual Quantity delivered B-C	14480
PO Nos	75539	Close PO	Yes	E Difference (D-A)	14520
Supplier:	Encore metal pvt ltd	Vehicle No	Ts08uf9173	MRN No	90216
Delivery date	16.03.2021	Delivery Time	06:13	Inward no	2041
Sign of Security	<i>[Signature]</i> 18/3/21	Sign of Admin	<i>[Signature]</i> 18/3/21	Sign of Project manager	<i>[Signature]</i> 18/3/21
Date		Date		Date	18/3/21

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	574	2720
2.	10 mm	7.40	538	3980
3.	12 mm	10.66	480	5120
4.	16 mm	18.96	282	5350
5.	20 mm	29.62	272	8070
6.	25 mm	46.29	1067	4950
7.	32 mm			
8.	Binding wire			
Total:				30190
Remarks:	DC ,Weihment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. Report must have totals calculated. 4. make a separate report for every truck load received.