



Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	11141
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	20660
Block/Villa No	C Block slab 2	Weighment slips attached	Yes	C.Net vehicle Weight	12440
Requisition Nos:	187915	Total quantity received	Yes	D.Actual Quantity delivered B-C	8220
PO Nos.	82699	Close PO	Yes	E.Difference (D-A)	-2921
Supplier:	Sri arihant steels	Vehicle No	AP16TW8933	MRN No	99522
Delivery date	19.11.2021	Delivery Time	04:30	Inward no	6602
Sign of Security		Sign of Admin		Sign of Project manager	
Date	1/12/21	Date	1/12/21	Date	01/12/21

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	858	4120
,1	10 mm	7.40	350	2590
3.	12 mm	10.66	228	2430
4.	16 mm	18.96	163	3090
5.	20 mm	29.62		
6.	25 mm	46.29		
7.	32 mm			
8.	Binding wire		20guage	200
Total:				12430
Remarks:	DC ,Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days.2. attach original DCs test report,weighment slips,bills,Photos,etc., to this report. 2.Report must have totals calculated.3. make a separate report for every truck load received.