



Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	18050
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	24830
Block/Villa No	C Block	Weighment slips attached	Yes	C.Net vehicle Weight	7500
Requisition Nos:	187027	Total quantity received	yes	D.Actual Quantity delivered B-C	17330
PO Nos.	77488	Close PO	yes	E.Difference (D-A)	-720
Supplier:	Akash steel	Vehicle No	AP13V7788	MRN No	93300
Delivery date	02/07/2021	Delivery Time	15:00	Inward no	4271
Sign of Security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	710	3370
,1	10 mm	7.40	66	490
3.	12 mm	10.66	101	1090
4.	16 mm	18.96	56	1070
5.	20 mm	29.62	206	6120
6.	25 mm	46.29	112	5190
7.	32 mm			
8.	Binding wire			
Total:				17330
Remarks:	DC ,Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days.2. attach original DCs test report,weighment slips,bills,Photos,etc., to this report. 2.Report must have totals calculated.3. make a separate report for every truck load received.