




Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	10,300
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	17140
Block/Villa No	C Block	Weighment slips attached	Yes	C.Net vehicle Weight	10010
Requisition Nos:	68875	Total quantity received	Yes	D.Actual Quantity delivered B-C	7130
PO Nos.	76153	Close PO	Yes	E.Difference (D-A)	-3170
Supplier:	Vasant Enterprises	Vehicle No	AP09U7112	MRN No	91171
Delivery date	06.04.2021	Delivery Time	12:30	Inward no	4035
Sign of Security		Sign of Admin		Sign of Project manager	
Date	14/4/21	Date	14/4/21	Date	14/4/21

Details of TMT Steel Delivered

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	234	1100
2.	10 mm	7.40		
3.	12 mm	10.66		
4.	16 mm	18.96		
5.	20 mm	29.62	202	6000
6.	25 mm	46.29	63	2915
7.	32 mm			
8.	Binding wire			
Total:				10015
Remarks:	DC ,Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days.2. attach original DCs test report,weighment slips,bills,Photos,etc., to this report. 2.Report must have totals calculated.3. make a separate report for every truck load received.