



Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	17300
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	14480
Block/Villa No	C Block	Weighment slips attached	Yes	C.Net vehicle Weight	4240
Requisition Nos:	192546	Total quantity received	NO	D.Actual Quantity delivered B-C	10170
PO Nos.	83709	Close PO	NO	E.Difference (D-A)	-7130
Supplier:	PARIDHI ISPAT	Vehicle No	Ts08ug0218	MRN No	101215
Delivery date	22.12.21	Delivery Time	15:00	Inward no	6921
Sign of Security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74		
,1	10 mm	7.40	336	2490
3.	12 mm	10.66	337	3600
4.	16 mm	18.96	93	1780
5.	20 mm	29.62	77	2300
6.	25 mm	46.29		
7.	32 mm			
8.	Binding wire			
Total:				10170
Remarks:	DC , Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days.2. attach original DCs test report,weighment slips,bills,Photos,etc., to this report. 2.Report must have totals calculated.3. make a separate report for every truck load received.