

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15-03-23		Prepared by: S. Jaysudha		Serial no. 15854	
Supplier name: Cemex Infra				HO inward no.	
Firm/Company: Sov Itp		Project: Sov part-III		HO received date	
PO/WO date: 6-03-23		PO/WO No. 20230306036		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	335	11-03-23	33,000/-	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				33,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		pouring report attached		Proof of delivery matches MRN ☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				—	
Amount C – Other Debits :				—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				33,000/-	
Amount E – PO / WO value:				52,800/-	
Amount F – Difference (A – E):				19,800/-	
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO		☐ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		20-03-23			
Remarks: part bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Veeru			
Sign:					
Date		16 MAR 2023			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

Silver Oak Villas LLP

5-4-187/3 & 4 , IIInd Floor, M.G. Road,
Secunderabad-500003
GSTIN/UIN : 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Invoice No.

335

Dated

11-Mar-2023

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

1824 to 2264]

Other Reference(s)

Buyer's Order No.

20230306036

Dated

6-Mar-2023

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	7.50 cum	3,728.81	cum	27,966.08
	SGST				9 %	2,516.95
	CGST				9 %	2,516.95
	Round Off					0.02
Total			7.50 cum			Rs 33,000.00

Amount Chargeable (in words)

E. & O.E

INR Thirty Three Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	27,966.08	9%	2,516.95	9%	2,516.95	5,033.90
Total	27,966.08		2,516.95		2,516.95	5,033.90

Tax Amount (in words) : **INR Five Thousand Thirty Three and Ninety paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
A/c No. : **261611100001529**
Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA
Authorised Signatory

This is a Computer Generated Invoice



Date	dc no	v.no	M25 Dump	Rate	AMOUNT
17/01/2023	1824	6885	4.50 cum	4400.00/cum	19800
06/03/2023	2264	5548	3.00 cum	4400.00/cum	13200
			7.50 cum		33000

Purchase Order

Original

From Company:		Silveroak Villas LLP 5-4-187/3&4, 1Ind FloorSoham MansionM.G.Road Secunderabad, TELANGANA,500003 GSTNO:36ADBFS328A2Z7		Delivery Location: Silver Oak Villas III Sy .No.11,12,14,15,16,17,18 , 294Cherlapally Hyderabad,Telangana,501301 Prushotham,9502288244.....65908777								
Supplier Details												
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc,TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy,8367099999				PO No 20230306036	Quote No NIL							
				PO Date 06 Mar 2023	Quote Date 07 Mar 2023							
Supply Type Purchase Order												
SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%			Amount			
1	RMCC9497-RMC-RMC-M25---cum	12.00	3,728.81	0%	44,746	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	52,800
						Total Amount ...			0	4,027	4,027	52,800
Rupees in words : Fifty Two Thousands Seven Hundred And Ninety Nine .nine Nine PaiseOnly.												
Terms and Conditions:-												

PART DELIVERY DETAILS			Amount	
S.no.	Bill no.	Bill Dt.		
1.	335	11-03-23	32,000/-	
2.				
3.				
4.				
5.				

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
260 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per Site Engineers Request.
As per details given above
Vendor Shall submit proof of delivery+original invoice at head office of purchaser
Delivery at SOVLLP Contact Person Mr Purshottam-9502177288.

For Silveroak Villas LLP		Accepted the above Terms And Conditions For	
Authorised Signatory	APPROVED 07 MAR 2023 MINISH PARIKH MANAGER PROCUREMENT		
Name :-	Date :-		
Sign:-			
Date :-			

Requisition Form

Company Name	Silveroak Villas LLP	Date	06 Mar 2023
Site Or Phase	Silver Oak Villas III	Time	05:16:12
Flat/Villa/Other	For Villa no.203 Purpose	Req.No.	212139
Material required before date		ID No	20230306012

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	12.00	0	12.00	4,000.00		

Remarks: For Villa no.203 Column-1 Purpose

Prepared By :- Tulasi

Sign:-


Date :- 06 Mar 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	For 203 col-1 Purpose
Project:	SOV-III	Flat / Villa no.:	For 203 col-1 Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	212139/20230306012	A. Estimated quantity:	12
PO nos.:	20230306036	B. Requisition quantity:	12
Sign of Security	Sign of Admin	C. Actual quantity poured	7.5
		D. Difference (C-A)	4.5

Details of RMC pour												
Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	17/01/23	16:20	16:50	17:15	4.5	1824	10,800	11,190				
2.	06/03/23	10:05	10:35	10:55	03	2264	7,200	7,230				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:					7.5 Cum		18,000	18,420				
Remarks												

Note: 1. Report to be submitted daily basis to the project manager. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be submitted for one PO. 5. Weigh all vehicles, 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to credit supplier shortfall calculation on payment basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.