


RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	53m3
Flat / Villa no.:	4,5 flats	Block No.:	C	B. Requisition quantity:	53m3
Slab no.:	PCC & Columns	PO Nos.	75786	C. Actual quantity poured:	39m3
Requisition nos.:	68851	Supplier:	Cemex infra	D. Difference (C-A):	14m3
Sign of security		Sign of Admin		Sign of Project manager	
Date	12/6/14	Date	12/6/14	Date	12/6/14

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRRN No.
1.	17.03.21	11:00	6m3	4921	14400	14520	120	2072	93137
2.	17.03.21	12:10	4m3	4922	10800	14720	320	2073	93138
3.	17.03.21	15:10	6m3	4963	14400	14650	250	2090	93139
4.	17.03.21	16:10	6m3	4964	14400	10910	110	2091	93140
5.	20.03.21	17:10	6m3	4965	14400	14510	110	2092	93141
6.	20.03.21	18:10	6m3	4966	14400	14610	210	2093	93142
7.	20.03.21	19:00	5m3	4967	12000	14490	90	2094	93143
8.									
9.									
Total:			39m3		22800	21590	1210		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912700b dated 10/09 2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.