

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	40m3
Flat / Villa no.:	4,5 flats	Block No.:	C	B. Requisition quantity:	40m3
Slab no.:	Sump wall C-block	PO Nos.	76921	C. Actual quantity poured:	40.5m3
Requisition nos.:	68899	Supplier:	Cemex infra	D. Difference (C-A):	0.5m3
Sign of security		Sign of Admin	M. Dady	Sign of Project manager	
Date	25/6/24	Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MARN No.
1.	05.04.21	11:00	6m3	5024	14400	14520	120	4009	93047
2.	05.04.21	12:10	6m3	5027	14400	14720	320	4010	93046
3.	05.04.21	15:10	6m3	5032	14400	14650	250	4012	93044
4.	05.04.21	16:10	4.5m3	5033	10800	10910	110	4013	93045
5.	17.04.21	17:10	6m3	5162	14400	14510	110	4064	93048
6.	17.04.21	18:10	6m3	5163	14400	14610	210	4063	93049
7.	17.04.21	19:00	6m3	5167	14400	14490	90	4062	93048
8.									
9.									
10.									
11.									
Total:			40.5m3		97200	98140	940		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.