


RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	45m3
Flat / Villa no.:		Block No.:	C	B. Requisition quantity:	45m3
Slab no.:	Sump wall C-block	PO Nos.	75947	C. Actual quantity poured:	48m3
Requisition nos.:	68870	Supplier:	Cemex infra	D. Difference (C-A):	3m3
Sign of security		Sign of Admin		Sign of Project manager	
Date	27/03/21	Date	27/03/21	Date	27/03/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	27.03.21	11:00	6m3	4987	14400	14620	220	4009	93047
2.	27.03.21	12:10	6m3	4988	14400	14820	420	4010	93046
3.	27.03.21	15:10	6m3	4989	14400	14630	430	4012	93044
4.	27.03.21	16:10	6m3	4990	14400	14720	520	4013	93045
5.	27.03.21	17:10	6m3	4992	14400	14510	110	4064	93048
6.	27.03.21	18:10	6m3	4993	14400	14710	210	4063	93049
7.	27.03.21	19:00	6m3	4994	14400	14590	190	4062	93048
8.	27.03.21	20:10	6m3	4995	14400	14450	50	4061	93043
9.									
10.									
Total:			48m3		115200	113050	2150		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.