

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	30 M3
Flat / Villa no.:	-	Block No.:	C-block	B. Requisition quantity:	30 M3
Slab no.:	Ramp & drive way	PO Nos.	77933	C. Actual quantity poured:	9 M3
Requisition nos.:	187055	Supplier:	Hi tech concrete	D. Difference (C-A):	21 M3
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	07/07/24	Date	07/07/24	Date	07/07/24

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	23.06.21	17:30	6 m3	1376	14400	14110	-290	4326	93659
2.	23.06.21	18:50	3 m3	1396	7200	7080	-120	4327	93659
3.									
4.									
5.									
6.									
Total:					21600	21190	-410		
Remarks:	We have raised Requisition No 187055 and PO 77933 30 M3 ordered and we have received shortage of material . Close PO and cancel balance material .								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912770/b dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.