

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	37m ³
Flat / Villa no.:		Block No.:	C	B. Requisition quantity:	37m ³
Slab no.:	Sump wall C-block	PO Nos.	76922	C. Actual quantity poured:	36m ³
Requisition nos.:	68978	Supplier:	Cemex infra	D. Difference (C-A):	1m ³
Sign of security		Sign of Admin	M. Dada	Sign of Project manager	
Date		Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.04.21	11:00	6m ³	4065	14400	14520	120	4065	93038
2.	19.04.21	12:10	6m ³	4066	14400	14720	320	4066	93039
3.	20.04.21	15:10	6m ³	4073	14400	14650	250	4073	93040
4.	20.04.21	16:10	6m ³	4074	14400	14390	10	4074	93041
5.	22.04.21	17:10	6m ³	4083	14400	14510	110	4089	93042
6.	22.04.21	18:10	6m ³	4090	14400	14610	210	4090	93043
7.									
8.									
9.									
10.									
11.									
Total:			36m ³		86400	87231	831		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912709 dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.