


RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	20m3
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	20m3
Slab no.:	For main gate slab concreting purpose	PO Nos.	78360	C. Actual quantity poured:	18m3
Requisition nos.:	187093	Supplier:	Hi-tech concrete	D. Difference (C-A):	2m3
Sign of security		Sign of Admin		Sign of Project manager	
Date	20/07/21	Date	20/07/21	Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MARN No.
1.	12.07.21	06.27	6	1933	14400	14290	110	4440	94106
2.	12.07.21	04.02	6	1929	14400	14290	110	4438	94107
3.	12.07.21	04.28	6	1930	14400	14290	110	4439	94109
4.									
5.									
6.									
7.									
Total:			18		43200	42870	330		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.