

DLC report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	25m3
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	25m3
Slab no.:	For main road gate concreting purpose	PO Nos.	79281	C. Actual quantity poured:	40m3
Requisition nos.:	187178	Supplier:	KPR infra	D. Difference (C-A):	15
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>M. Dolly</i>	Sign of Project manager	<i>[Signature]</i>
Date	16/8/21	Date	16/8/21	Date	

Details of DLC Report

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	05.08.21	13:50	25	01	60000	23760	36240	4577	94821
2.									
3.									
4.									
Total:			25		60000	23760	36240		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.