

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	6 M3
Flat / Villa no.:		Block No.:	C-block	B. Requisition quantity:	6 M3
Slab no.:	Drive way footings	PO Nos.	77263	C. Actual quantity poured:	8 M3
Requisition nos.:	187008	Supplier:	Cemex infra	D. Difference (C-A):	2 M3
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	07/07/21	Date	07/07/21	Date	07/07/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube)	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MARN No.
1.	18.06.21	13:30	4 m3	853	9600	9850	250	4300	93661
2.	18.06.21	16:50	4 m3	491	9600	9760	160	4293	93662
3.									
4.									
Total:					19200	10745	410		
Remarks:	We have raised Requisition No 187008 and PO 77263 M3 ordered and extra material received 2m3 . add extra material to this bill as per pour report.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/0 dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.