

RMC POUR REPORT

Company/ firm:	Modi realty Mallapur LLP	Block no:	C- BLOCK
Project:	GMR	Flat/villa no:	C-block third floor
Supplier:	VR INFRA	Slab no:	Third floor slab casting purpose
Requisition nos.:	187184	A. Estimated quantity:	180M3(M20)
PO nos:	79289	B. Requisition quantity:	180M3
		C. Actual quantity poured:	227M3
		D. Difference (C-A)	47

Details of RMC pour

Sl No	Date	Time	Quantity Poured	De no. / Batch no.	specified weight@ 2,400 kgs per meter cube	Measured Weight (kgs)	Short fall in weight In kgs
1	12.08.21	10:00	6.5M3	46	15600	15510	90
2	12.8.21	11:00	8M3	47	19200	19100	100
3	13.08.21	10:00	6.5M3	48	15600	15500	50
4	13.08.21	10:15	6.5M3	49	15600	15520	80
5	13.08.21	12:00	6.5M3	50	15600	15520	80
6	13.08.21	12:30	8M3	01	19200	19100	100
7	13.08.21	01:00	6.5M3	02	15600	15510	90
8	13.08.21	01:30	6.5M3	03	15600	15510	90
9	13.08.21	02:00	6.5M3	04	15600	15530	70
10	13.08.21	14:30	8M3	05	19200	19100	100
11	13.08.21	15:00	6.5M3	06	15600	15520	80
12	13.08.21	15:30	6.5M3	07	15600	15530	70
13	13.08.21	16:00	6.5M3	08	15600	15510	90
14	13.08.21	16:30	6.5M3	09	15600	15520	80
15	13.08.21	17:00	8M3	10	19200	15510	100
16	13.08.21	17:30	6.5M3	11	15600	15500	100
17	13.08.21	18:00	6.5M3	12	15600	15510	90
18	13.08.21	18:30	6.5M3	13	15600	15550	50
19	13.08.21	19:00	6.5M3	14	15600	15520	80
20	13.08.21	19:30	6.5M3	15	15600	15530	70
21	13.08.21	20:00	6.5M3	16	15600	15510	90
22	13.08.21	20:40	8M3	17	19200	19150	50
23	13.08.21	12:00	6.5M3	18	15600	15550	50
24	13.08.21	12:30	8M3	19	19200	19100	100
25	13.08.21	13:01	6M3	21	14400	14450	50
26	13.08.21	13:30	8M3	32	19200	19100	100
27	13.08.21	14:30	8M3	38	19200	19100	100
28	13.08.21	15:00	8M3	44	19200	19150	50
29	13.08.21	15:30	8M3	47	19200	19110	90
30	13.08.21	16:00	8M3	50	19200	19150	50
31	14.08.21	16:30	8M3	22	19200	19100	100
32	14.08.21	17:0	8M3	20	19200	19150	50
		Total	227 M3		544800	542310	2540

1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

APPROVED
22 NOV 2021
M. KHAMRUSAD
PROJECT MANAGER

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	180m3
Flat / Villa no.:	-	Block No.:		B. Requisition quantity:	180m3
Slab no.:	C-block	PO Nos.	79289	C. Actual quantity poured:	180m3
Requisition nos.:	187184	Supplier:	VR INFRA Concrete	D. Difference (C-A):	-
Sign of security		Sign of Admin	Deog	Sign of Project manager	
Date	29/08/21	Date	29/9/21	Date	29/09/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	12.08.21	12:15	6.5m3	46	15600	15420	180	4633	97006
2.	12.08.21	13:10	8m3	47	19200	19350	150	4634	97007
3.	13.08.21	13:10	6.5m3	48	15600	15320	280	4635	97008
4.	13.08.21	13:40	6.5m3	49	15600	15400	200	4636	97009
5.	13.08.21	14:10	6.5m3	50	15600	15540	60	4637	97010
6.	13.08.21	14:50	8m3	01	19200	19240	40	4638	97011
7.	13.08.21	15:20	6.5m3	02	15600	15500	100	4639	97012
8.	13.08.21	15:50	6.5m3	03	15600	15880	280	4640	97014
9.	13.08.21	16:20	6.5m3	04	15600	15370	230	4641	97015
10.	13.08.21	16:20	8m3	05	19200	19250	50	4642	97016
11.	13.08.21	17:20	6.5m3	06	15600	15650	50	4643	97013
12.	13.08.21	23:22	6.5m3	07	15600	15500	50	4644	97017
13.	13.08.21	23:11	6.5m3	08	15600	15900	300	4645	97018
14.	13.08.21	22:54	8m3	09	19200	19290	90	4646	97019
15.	13.08.21	22:44	6.5m3	10	15600	15330	270	4647	97020
16.	13.08.21	09:17	6.5m3	11	15600	15610	10	4649	97021

	13.08.21	09:00	6.5m3	12	15600	15550	50	4650	97022
18.	13.08.21	20:38	8m3	13	19200	19260	60	4651	97023
19.	13.08.21	20:26	6.5m3	14	15600	15480	120	4652	97024
20.	13.08.21	20:06	6.5m3	15	15600	15380	220	4653	97025
21.	13.08.21	01:46	6.5m3	16	15600	15350	250	4654	97026
22.	13.08.21	01:35	8m3	17	19200	19240	40	4655	97027
23.	13.08.21	01:24	6.5m3	18	15600	15470	130	4656	97028
24.	13.08.21	01:12	8m3	19	19200	19200	0	4660	97029
25.	13.08.21	01:12	7m3	21	16800	16620	180	4661	97030
26.	13.08.21	14:10	6.5m3	22	15600	15560	40	4662	97031
27.									
28.									
29.									
30.									
Total:			180m3		432000	430560	3430		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.