

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	60m ³
Flat / Villa no.:	4,5 flats	Block No.:	C	B. Requisition quantity:	60m ³
Slab no.:	0	PO Nos.	75520	C. Actual quantity poured:	63m ³
Requisition nos.:	68823	Supplier:	Cemex infra	D. Difference (C-A):	3m ³
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	18/3/21	Date	18/3/21	Date	18/3/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MРН No.
1.	14.03.2021	09:40	06m ³	4850	14400	14620	220	2023	90224
2.	14.03.2021	10:05	06m ³	4901	14400	14570	170	2024	90225
3.	14.03.2021	10:15	06m ³	4904	14400	14630	230	2025	90226
4.	14.03.2021	10:45	06m ³	4903	14400	14710	310	2026	90227
5.	14.03.2021	12:00	06m ³	4905	14400	14390	-10	2027	90228
6.	14.03.2021	12:15	06m ³	4906	14400	14380	-20	2028	90229
7.	14.03.2021	12:25	06m ³	4907	14400	14320	-80	2029	90230
8.	14.03.2021	12:50	06m ³	4908	14400	14620	220	2030	90231
9.	14.03.2021	14:14	06m ³	031	14400	14250	-150	2031	90232
10.	14.03.2021	14:20	06m ³	4909	14400	14090	-310	2032	90235
11.	14.03.2021	14:30	03m ³	4910	7200	6890	-310	2033	90234
Total:			63m ³		93600	151470	270		

Remarks:

We have raised Requisition No 6823 and PO 75520 60M³ ordered & 63m³ received.

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912700b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	60m3
Flat / Villa no.:	4,5 flats	Block No.:	C	B. Requisition quantity:	60m3
Slab no.:	0	PO Nos.	75520	C. Actual quantity poured:	63m3
Requisition nos.:	68823	Supplier:	Cemex infra	D. Difference (C-A):	3m3
Sign of security		Sign of Admin		Sign of Project manager	
Date	26/4/21	Date	26/4/21	Date	26/4/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	14.03.2021	09:40	06m3	4850	14400	14620	220	2023	90224
2.	14.03.2021	10:05	06m3	4901	14400	14570	170	2024	90225
3.	14.03.2021	10:15	06m3	4904	14400	14630	230	2025	90226
4.	14.03.2021	10:45	06m3	4903	14400	14710	310	2026	90227
5.	14.03.2021	12:00	06m3	4905	14400	14390	-10	2027	90228
6.	14.03.2021	12:15	06m3	4906	14400	14380	-20	2028	90229
7.	14.03.2021	12:25	06m3	4907	14400	14320	-80	2029	90230
8.	14.03.2021	12:50	06m3	4908	14400	14620	220	2030	90231
9.	14.03.2021	14:14	06m3	031	14400	14250	-150	2031	90232
10.	14.03.2021	14:20	06m3	4909	14400	14090	-310	2032	90235
11.	14.03.2021	14:30	03m3	4910	7200	6890	-310	2033	90234
Total:			63m3		93600	151470	270		
Remarks:	We have raised Requisition No 6823 and PO 75520 60M3 ordered & 63m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912706 dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.