




RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	190m ³
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	190m ³
Slab no.:	Slab 1	PO Nos.	78358	C. Actual quantity poured:	182m ³
Requisition nos.:	187084	Supplier:	Hitech concrete	D. Difference (C-A):	8m ³
Sign of security:		Sign of Admin:		Sign of Project manager:	
Date:	23/7/21	Date:	23/7/21	Date:	23/7/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	09.07.21	09:40	07m ³	1849	16800	16950	150	4427	93882
2.	09.07.21	10:05	07m ³	1848	16800	16950	150	4426	93881
3.	09.07.21	10:15	07m ³	1847	16800	16860	60	4425	93879
4.	09.07.21	10:45	07m ³	1846	16800	16890	90	4424	93878
5.	09.07.21	12:00	07m ³	1845	16800	16840	40	4423	93877
6.	09.07.21	12:15	07m ³	1844	16800	16590	-210	4422	93872
7.	09.07.21	12:25	07m ³	1843	16800	16660	-140	4421	93875
8.	09.07.21	12:50	07m ³	1842	16800	16850	50	4420	93874
9.	09.07.21	14:14	07m ³	1841	16800	16940	140	4419	93873
10.	09.07.21	14:20	07m ³	1840	16800	16810	10	4418	93872
11.	09.07.21	14:30	07m ³	1839	16800	17090	290	4417	93871
12.	09.07.21	15:10	07m ³	1838	16800	16780	-20	4416	93870
13.	09.07.21	16:10	07m ³	1837	16800	16620	-180	4415	93869
14.	09.07.21	16:50	07m ³	1836	16800	16170	-630	4414	93868
15.	09.07.21	17:10	07m ³	1835	16800	16470	-230	4413	93867
16.	09.07.21	17:40	07m ³	1834	16800	16510	-290	4412	93866

17.	09.07.21	18:15	07m3	1833	16800	16520	-280	4411	93865
18.	09.07.21	18:50	07m3	1832	16800	16430	-370	4410	93864
19.	09.07.21	19:20	07m3	1831	16800	16630	170	4409	93863
20.	09.07.21	19:35	07m3	1830	16800	16840	40	4408	93862
21.	09.07.21	19:50	07m3	1829	16800	15790	-1010	4407	93861
22.	09.07.21	20:15	07m3	1828	16800	16510	-290	4406	93860
23.	09.07.21	20:45	07m3	1827	16800	16780	-20	4405	93859
24.	09.07.21	21:20	07m3	1826	16800	16470	-330	4404	93858
25.	09.07.21	21:30	07m3	1824	16800	16430	-370	4403	93857
26.	09.07.21	21:40	07m3	1823	16800	16500	-300	4402	93856
27.									
Total:			182m3		436800	435610	1190		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.