


N RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	180m3
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	180m3
Slab no.:	Slab C-block	PO Nos.	77323	C. Actual quantity poured:	180 m3
Requisition nos.:	187017	Supplier:	Cemex infra	D. Difference (C-A):	-
Sign of security		Sign of Admin		Sign of Project manager	
Date	25/6/24	Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	02.06.21	09:58	6m3	111	14400	13820	-580	4224	92575
2.	02.06.21	09:40	6m3	115	14400	14570	170	4225	92579
3.	04.06.21	09:25	6m3	130	14400	14210	190	4233	92581
4.	04.06.21	09:00	6m3	132	14400	14430	30	4234	92582
5.	04.06.21	09:58	7m3	136	16800	17170	370	4235	92583
6.	04.06.21	10:30	7m3	137	16800	16970	170	4236	92584
7.	04.06.21	10:50	6m3	139	14400	14270	-130	4237	92586
8.	04.06.21	11:15	6m3	140	14400	14560	160	4238	92588
9.	04.06.21	11:40	6m3	141	14400	14440	40	4239	92589
10.	04.06.21	12:10	7m3	142	16800	17150	350	4240	92591
11.	04.06.21	13:10	7m3	143	16800	17110	310	4241	92660
12.	04.06.21	14:50	6m3	144	14400	14660	260	4243	92662
13.	04.06.21	15:10	6m3	145	14400	14700	300	4244	92665
14.	04.06.21	15:40	6m3	146	14400	14860	460	4245	92668
15.	04.06.21	16:42	6m3	147	14400	14740	340	4246	92670
16.	04.06.21	17:20	6m3	148	14400	14490	90	4247	92672

17.	04.06.21	18:30	6m3	149	14400	14670	270	4248	92674
18.	04.06.21	19:00	6m3	201	14400	14660	260	4249	92675
19.	04.06.21	20:20	6m3	202	14400	14860	360	4250	92677
20.	04.06.21	21:30	6m3	203	14400	14870	370	4251	92678
21.	04.06.21	22:44	6m3	205	14400	14830	430	4252	92679
22.	04.06.21	09:17	6m3	207	14400	14580	180	4254	92680
23.	04.06.21	09:00	6m3	208	14400	14610	210	4255	92681
24.	04.06.21	20:38	6m3	209	14400	14820	320	4256	92682
25.	04.06.21	20:26	6m3	210	14400	14650	250	4257	92683
26.	04.06.21	20:06	6m3	211	14400	14610	210	4258	92684
27.	04.06.21	01:46	6m3	212	14400	14620	220	4259	92685
28.	04.06.21	2:30	6m3	213	14400	14630	230	4260	92686
29.	04.06.21	3:30	6m3	214	14400	14820	420	4261	92687
Total:			166m3		393000	399080	6710		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m on vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70b dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant details are entered.