

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	45 M3
Flat / Villa no.:	-	Block No.:	C-block	B. Requisition quantity:	45 M3
Slab no.:	Lower basement slab	PO Nos.	77934	C. Actual quantity poured:	56 M3
Requisition nos.:	187058	Supplier:	Hi tech concrete	D. Difference (C-A):	11 M3
Sign of security		Sign of Admin		Sign of Project manager	
Date		Date	07/07/21	Date	07/07/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	24.06.21	17:30	7 m3	1404	16800	16300	-500	4329	93345
2.	24.06.21	18:50	7 m3	1487	16800	16740	-60	4341	93340
3.	24.06.21	21:30	7 m3	1403	16800	16390	-410	4328	93344
4.	24.06.21	21:50	7 m3	1405	16800	15960	-840	4330	93346
5.	24.06.21	22:30	7 m3	1406	16800	16660	-140	4331	93347
6.	24.06.21	23:10	7 m3	1407	16800	16570	-230	4332	93348
7.	24.06.21	23:20	4 m3	1426	9600	9890	290	4333	93349
Total:					110400	108480	-1920		
Remarks:	We raised requisition 187058 Po no is 77934 for 45m3 . we received extra material 11m3 . kindly add the extra material as per report .								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.